Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No **2020-21**

Name of the work	Improvements to roads and drains at BHEL layout and surrounding areas in ward no:03.			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	Sri.R.Ranganath			
3) Time stipulated for completion of work	90days			
4) Date of Commencement of Work	01.10.2020			
5) Date of Completion of Work	17.11.2020			
M B No	4954/2020-21			
Page No	495304 to 495306/2			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri. Sachin. H. P AEE			
2) Asst. Engineer	Sri.Krishnappa AE			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
99,00000=00	10186976=00			

1 Certified that the above work has been completed with in the stipulated time Sincted in entrustment

2 Certified that above work has been executed satisfactorily

17.11.2020

AE, Ward No:03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

17/11/2020

Assistant Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore